



- SITE NOTES**
- 1) Advance signs to be placed on all approaches to works.
  - 2) Exact sign position to be determined on site. Conflicting permanent signs to be relocated for duration of works.
  - 3) Exact site access/egress to be determined on site and signed accordingly.
  - 4) The optimum lane width for all classes of vehicles is 3.3m. This may be reduced to a minimum of 3m below this. HGVs and buses must be marshalled past the works. The absolute minimum lane width, if only cars and light vehicles are present, is 2.5m.
  - 5) All works to be carried out in accordance with Chapter 8 of the Traffic Signs Manual (2019 Edition) and Temporary Traffic Management Operations Guidance 2018.
  - 6) Access to residents/businesses to be maintained at all times. Contractor to notify affected residents in advance of any restrictions.

**ROAD CONTROL**  
This drawing is the property of Road Control Services Ltd. The design information contained herein is strictly confidential. This document is not to be used, reproduced, modified or distributed in whole or in part without the written consent of Road Control Services Ltd.

**CLIENT**  
**CLONMEL ENTERPRISES**  
RULING & CIVIL ENGINEERS

**DESIGN PARAMETERS**

Parameter	Value
Advance Warning Spacing	100m
Sign Size	600mm
Sign Height	2000mm
Number of Signs	2
Completion Distance	10m
Distance between Advance Warning Signs	20m
Sign Type	Variable
From Future State	USA

**LEGEND**

Work Area	Red Hatched
Controlled Area	Blue Hatched
Safety Zone	Yellow Hatched
Restriction Barrier	Blue Line
Advance Warning	Orange Line
Traffic Sign	Orange Triangle
Bus Stop Platform	Blue Triangle
Temporary Lane Marking	Green Dashed Line
Safety Barrier	Yellow Line

**GENERAL NOTES**

- 1) All works to be carried out in accordance with the Traffic Signs Manual (2019 Edition) and Temporary Traffic Management Operations Guidance 2018.
- 2) Contractor to carry out a site risk assessment prior to the commencement of any work.
- 3) Contractor to be responsible for the provision of any access at the site.
- 4) Contractor to be responsible for the provision of any temporary lighting.

Rev	Date	Details	By	Chk	App	BC	Project
01	27.02.20	Rev 01	AB	AB	AB	AB	DUN LAOGHAIRE CENTRAL ACTIVE TRAVEL
02	28.02.20	Rev 02	AB	AB	AB	AB	TEMPORARY TRAFFIC MANAGEMENT PLAN Phase 11 @ Kill Ave & Ashgrove